



CONTROL VALVE INSPECTION REPORT

CERT NO.	8204
DATE	11/11/2014
VSL JOB NO	I2000
CUSTOMER	ABC LTD
CUSTOMER ADDRESS	LITTLE ISLAND
TAG REFERENCE	PCV 123-123
VALVE MAKE	SAMSON
VALVE SIZE	DN25
VALVE SERIAL NO	402058
CV VALUE	KVS 10
TEST STANDARDS	ANSI FCI-70-2
ALLOWABLE LEAKAGE	0.1 nl/min
ACTUAL LEAKAGE RATE	0 nl/min
COMMENTS	FULL STANDARD OVERHAUL STROKE ACTUATOR AND POSITIONER
TESTED BY	PT/MF
SIGNATURE	